


STATE OF NEVADA
 DIVISION OF WATER RESOURCES



PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTEREST NO. 47646

1. OWNER Silver State Ranch
 MAILING ADDRESS HC 62 Box 62260, Eureka, NV 89316
 ADDRESS AT WELL LOCATION Approx. 15 mi. of Highway 50 on Road 892

2. LOCATION NW 1/4 SW 1/4 Sec. 22 T 19 N/S R 55 E White Pine County
 PERMIT NO. 09-090-05 Tract of Land
 Issued by Water Resources Parcel No. Subdivision Name

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other

4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock

5. WELL TYPE
 Cable Rotary RVC
 Air Other

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
Top Soil		0	2	2
Clay and Gravel		2	12	10
Clay		12	40	28
Clay and Gravel	80	40	145	105
Gravel Silt Stone	120	145	200	55
	165			

8. WELL CONSTRUCTION
 Depth Drilled 200 Feet Depth Cased 200 Feet

HOLE DIAMETER (BIT SIZE)
 From 10-5/8 Inches To 0 Feet
200 Feet
 From 0 Feet To 200 Feet
200 Feet
 From 0 Feet To 200 Feet
200 Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
6-5/8	13 lbs	.188	+1	200

Perforations:
 Type perforation Mill Slot
 Size perforation 3/16" x 3"
 From 180 feet to 200 feet
 From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
 Depth of Seal 50 Neat Cement
 Placement Method: Pumped Cement Grout
 Poured Concrete Grout

Gravel Packed: Yes No
 From 50 feet to 200 feet

9. WATER LEVEL
 Static water level 80 feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature C °F Quality _____

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
Hackworth Drilling, Inc.
 Name _____ Contractor
 Address P. O. Box 850, Elko, NV 89803 Contractor
 Nevada contractor's license number issued by the State Contractor's Board 020582
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1689
 Signed [Signature]
 By driller performing actual drilling on site or contractor
 Date 7-26-02

Date started July 23, 2002, 19_____
 Date completed July 24, 2002, 19_____

7. WELL TEST DATA

TEST METHOD: Bailer Pump Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<u>100+</u>		<u>2 1/2</u>

RECEIVED
 DRILLERS OFFICE
 AUG 28 AM 10:53